## HIREDEPOT Panel Lift – HAZARD ASSESSMENT

The Identified Hazard	Risk Yes/ No	The Proposed Method of   Control Measure	Are The Control Methods
Persons could be injured if the operator performs duties that are not his responsibility and beyond the scope of his technical	Yes	The operator should be adequately trained or licensed. The operator must not carry out any work that is outside his normal duties and report	Practical Yes
capabilities. Entrapment in the winch wheel.	Yes	any matters of concern to his supervisor. Ensure hands do not pass through the spokes of the winch during operation or injury could result. Keep hands on the outside rim of the winch wheel.	Yes
<i>Crushing due to overloading or failure of the cable.</i>	Yes	Do not overload, the maximum capacity of the unit is 68kg. The unit is designed for one wallboard sheet only. The unit must not be used for any other purpose or any other material. Daily inspection of the cable is required or before each use.	Yes
Electrocution	Yes	<i>Ensure the unit is not operated in close proximity to any live wires or electrical hazards.</i>	Yes
Persons could be injured if the machine operator is unfamiliar with typical unsafe conditions and hazards that could affect the safe operation of the unit.	Yes	The operator should be trained in determining unsafe conditions and hazards that are relative to the machine's safe operation.	Yes
Persons could be injured if personal protective equipment is not available or being used when working in an unsatisfactory environment e.g. noise, heat, fumes, etc.	Yes	Instruct the operator to ensure that appropriate personal protective equipment is available and is in good condition prior to commencing work.	Yes

## Mandatory Personal Protective Equipment:



Customer Signature: \_\_\_\_\_